



**We pickup and deliver
Shipping containers
On the Ground!**

Container Lifters NW LLC

Mail PO Box 2938
Clackamas OR 97015
Tel 503-799-4183
Fax 503-389-7298
Email park@container-lifters-nw.com
Web Container-Lifters-NW.com

Sidelifter service agreement Jan 2018

Underline or tick the box

Accessibility Is the driveway less than 15ft wide? Yes / No
Is the road in front of the driveway less than 25ft wide? Yes / No
Are there turns in your driveway Yes / No
Are the trees along your driveway trimmed 14ft high and 15ft wide? Yes / No
Are there wires on the property less than 15 ft. high Yes / No
Is there an uphill or downhill grade to the driveway Yes / No
Please move vehicles, trailers, RVs, equipment, all items out of the delivery area Yes / No
Have you looked at the max turn radius drawings on our website Yes / No
Have you looked at the delivery drawings on our website Yes / No

Container Is it an ISO shipping container with eight corner castings Yes / No
Does the roof have material attached, vents or debris on top Yes / No
Has the container been modified? End removed, Cut down Yes / No
Does it have outside attachments, Air conditioner, Vents, Electrical boxes? Yes / No
Has the interior been built with walls, insulation, floors, shelves Yes / No
Container size 20 2x20 24 40 45 Underline



Max Weight (inside) My 20ft container has less than 15,000 lbs. inside Yes / No
My 40ft container has less than 35,000 lbs. inside Yes / No

P/U Location Ground surface Dirt Lawn Field Gravel Recent-Rock Asphalt /Concrete Underline
The Sidelifter loads on our driver side only. Is there 12ft of access beside the container Yes / No
20ft Container Is there 35 feet in front of the container for access Yes / No
40ft Container Is there 65 feet in front of the container for access Yes / No

Del Location Ground surface Dirt Lawn Field Gravel Recent-Rock Asphalt /Concrete Underline
Is there a parking area 22 feet wide to back into Yes / No

Landing site We are not able to load or unload on a slope or grade. Is the landing site level Yes / No
The container should be placed flat on 4 corners to prevents the doors from binding. It does not
Need support in the middle. We can help set the container flat if you have adequate material ready.
We recommend 10 pieces of 2x6 pressure treated board cut 12 inches long.

Off road If we agree to go off road it is at your request and your expense.
If we get stuck you pay our time per hour at the truck rate
If it requires a wrecker to extract us you pay the wrecker
Is there a septic tank or drain field near the delivery area or access route Yes / No
Are there Underground utilities, Drains, Pipes, Electrical vaults, Culverts? Yes / No

Rates It takes 15 minutes to load or unload a container on level solid ground with adequate space
The rate you have been quoted includes 30 minutes on site to load and 30 minutes on site to unload
Time after 30 minutes on site is \$140 p/h for the 20ft Sidelifter \$175 p/h for the 40ft Sidelifter

Cancellation or dry run Day before \$140 Same day \$280

Liability We are not liable for Property damage.
Gates, Fences, Gutters, Eves, Ground damage, Underground utilities, Landscape, or Vehicles

Payment Cash Cashier's check Company Check Credit card + 4% Tick one

Deposit Card number _____ Expires ___ / ___ CCV _____ Zip Code _____

I authorize this credit card for ancillary charges IF ANY. Cancel, Dry run, Overweight, Not accessible, Not safe, Overtime, + 4%

CUSTOMER First _____ Last _____ Date _____

Delivery address _____ City _____ Sign _____