



*We pickup and deliver
Shipping containers
On the Ground!*

Mail PO Box 2938
Clackamas OR 97015
Tel 503-799-4183
Fax 503-389-7298
Email park@container-lifters-nw.com
Web Container-Lifters-NW.com

Tiltbed service agreement Jan 2018

Underline or tick the box

Accessibility Is the driveway less than 15ft wide? Yes / No
 Is the road in front of the driveway less than 20ft wide? Yes / No
 Are there turns in your driveway Yes / No
 Are the trees along your driveway trimmed 14ft high and 15ft wide? Yes / No
 Are there wires on the property less than 15 ft. high Yes / No
 Is there an uphill or downhill grade to the driveway Yes / No
 Please move vehicles, trailers, RVs, equipment, all items out of the delivery area Yes / No
 Have you looked at the max turn radius drawings on our website Yes / No
 Have you looked at the delivery drawings on our website Yes / No

Container Is it an ISO shipping container with eight corner castings Yes / No
 Does the roof have material attached, vents or debris on top Yes / No
 Has the container been modified? End removed, Side doors added Yes / No
 Does it have outside attachments, Air conditioner, Vents, Electrical boxes? Yes / No
 Has the interior been built with walls, insulation, floors, shelves Yes / No
 Container size 10 20 24 40 45 48 53 Custom Underline



Max Weight (inside) Tiltbed service: Empty 20ft less than 1,000 lbs. inside
 Empty 40ft less than 2,000 lbs. inside

P/U Location Ground surface Dirt Lawn Field Gravel Recent-Rock Asphalt/Concrete Underline
 20ft Container Is there 35 feet in front of the container for access Yes / No
 40ft Container Is there 65 feet in front of the container for access Yes / No

Del Location Ground surface Dirt Lawn Field Gravel Recent-Rock Asphalt/Concrete Underline
 20ft Container Is there 65 feet in a straight line to unload the container Yes / No
 40ft Container Is there 125 feet in a straight line to unload the container Yes / No

Landing site We are not able to load or unload on a slope or grade. Is the landing site level Yes / No
 The container should be placed flat on 4 corners to prevent the doors from binding. It does not
 Need support in the middle. We can help set the container flat if you have adequate material ready.
 We recommend 10 pieces of 2x6 pressure treated board cut 12 inches long.

Off road If we agree to go off road it is at your request and your expense.
 If we get stuck you pay our time per hour at the truck rate
 If it requires a wrecker to extract us you pay the wrecker
 Is there a septic tank or drain field near the delivery area or access route Yes / No
 Are there Underground utilities, Drains, Pipes, Electrical vaults, Culverts? Yes / No

Rates It takes 15 minutes to load or unload a container on level solid ground with adequate space
 The rate you have been quoted includes 30 minutes on site to load and 30 minutes on site to unload
 Time after 30 minutes on site is \$100 p/h for 20ft tiltbed \$115 p/h for 40ft Tiltbed
 Cancellation or dry run Day before \$100 Same day \$200

Liability We are not liable for Property damage.
 Gates, Fences, Gutters, Eves, Ground damage, Underground utilities, Landscape, or Vehicles

Payment Cash Cashier's check Company Check Credit card + 4% Tick one

Deposit Card number _____ Expires ___ / ___ CCV _____ Zip Code _____

I authorize this credit card for ancillary charges IF ANY. Cancel, Dry run, Overweight, Not accessible, Not safe, Overtime, + 4%

CUSTOMER First _____ Last _____ Date _____

Delivery address _____ City _____ Sign _____